NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NEWZ/BBMP/PDDZ/2018-19

Date:-25-01-2019

To,
The Executive Engineer,
Project Division, Dasarahaali Zone
Hesaraghatta Main Road
Bangalore-560073

"INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Construction of compound wall and other devolopment works at Shettihalli Subdivision office in Mallasandra, Ward No-13

Item No	Description of work	Unit	Qty
1	KSRRB 300-2. Earthwork excavation by manual means in hard soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated	Cum	298.79
2	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse	Cum	30.44
3	KSRB 5.4-4 : Providing and constructing granite / trap / basalt size stone masonry in superstructure with cement mortar 1:4 , edges of stones chistle dressed in courses not	Cum	68.15
	Above 125%	Cum	48.17
4	KSRB 5.3-3 : Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less	Cum	11.29
5	KSRB 4-1.5 : Providing and laying in position plain cement concrete of mix M20 with OPC cement @ 300kgs, with 20mm and down size graded granite metal coarse	Cum	5.63
	Above 125%	Cum	55.11
6	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including	Sqm	429.66
7	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding	Tonne	6.14
8	KSRB 4.2.8: Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @ 0.46cum, with superplastisiser	Cum	9.95
9	KSRB 2-4 : Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m. and lift upto 1.5 m. including cost of all labour complete as per	Cum	149.27
10	KSRB 5-11 : Providing and constructing load bearing wall with cement concrete cavities blocks (hollow blocks) of size 400x200x200 mm Grade B having a minimum face shell thickness of 30mm and web thickness of 25mm with block density between 1100	Sqm	82.00
11	KSRB15-3.7 : Providing 18mm thick cement plaster in single coat with cement mortar 1:3, to brick masonry including rounding off corners wherever required smooth	Sqm	146.78
12	KSRB 15.10.1 Providing white washing to new wall surface in two coats with lime of approved quality, to give an even shade including cost of materials, labour, complete	Sqm	146.78

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

Scanned by CamScanner

Item No	Description of work	Unit	Qty
13	Providing and fabricating MS grills os as per approved drawing & Specification	Sqm	87.97
14	Providing and fabricating MS Gates os as per approved drawing & Specification	Sqm	16.88
	Above 125%	Sqm	6.63
15	For roof slab & terraces Providing & applying water proofing to roof slab, terraces, landscape area, podium etc., using modified polyurethane cures (conforming to	Sqm	537.59
17	Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical	Nos	1.00
18	Sinking Borewell of 165mm dia clear, using fast rig in all strata including over-burden upto 20mts. Fixing of casing Pipes, collars and cap with necessary cutting and		
	0.00 to 50.00m	mtr	50.00
	50.00 to 100.00m	mtr	50.00
	100.00 to 150.00m	mtr	50.00
	150.00 to200.00m	mtr	50.00
	200.00 to250.00m	mtr	50.00
	250.00 to300.00m	mtr	50.00
19	Supply of ISI Mark 175mm nominal Bore, Plain end steel casing Pipe-grade of steel Fee 4100 of wakk thickness 504mm thick confirming to IS 4270:2001 and latest	mtr	12.00
20	Providing Borewell Collars 175mm Dia	Nos	3.00
21	Providing Borewell Cap 175mm Dia	Nos	1.00
22	Providing and Filling in foundation with granite/trap broken metal 100 mm and down size,with approved sand including hand packing, ramming, watering, including cost of	Cum	61.79
23	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials,	Sqm	51.80
24	KSRB15-13 : Applying of distemper KSRB 15-13.1 : Providing and applying one coat distemper primer of approved brand on wall surface after throughly brooming the	Sqm	146.78
25	KSRB 15-16.1 : Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to give an even shade after throughly	Sqm	146.78
26	KSRB 15-18.2 : Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade	Sqm	87.97
27	Dismantling weather proof course and removing and conveying the debris to a distance upto 200m. (P.No. 258, I.No. 37.44 of CSR 2015-16).	Sqm	537.59
28	KSRRB M300- Construction of Embankment with Material Gravel/ Murrum. KSRRB M300-53. Construction of embankment with approved material Gravel/Murrum with	Cum	976.34

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality o above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

With Regards,

For Newzen Consultants Bangalore

Newzen Consultants Bangalore

Scanned by CamScanner